

# EXTENSION OF TIME PROPOSAL

|    |                                                                                             |                                                                                                       |
|----|---------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|
| 1  | Name of work                                                                                | Improvement to Road & drainage at Telephone block surroundings inward no 10, Vidyanagar Sub division. |
| 2  | Amount of Work Portion                                                                      | 14, 98, 620.48.                                                                                       |
| 3  | Estimated Cost                                                                              | 15.00 Lakhs                                                                                           |
| 4  | Name of contractor                                                                          | KRIOL.                                                                                                |
| 5  | Agreement No.                                                                               | 462/21/02/14.                                                                                         |
| 6  | No. and date under which work order issued                                                  | EE/BTP/BBMP/KRIOL/WO/462/13-14<br>Dtd - 21/02/14.                                                     |
| 7  | Time limit originally fixed for completion                                                  | 90 days.                                                                                              |
| 8  | Date of application by the contractor for granting extension of time                        | 12/05/14.                                                                                             |
| 9  | Date of receipt of application in the sub division office                                   | 12/05/14.                                                                                             |
| 10 | Extension granted if any                                                                    | -                                                                                                     |
|    | i)                                                                                          | -                                                                                                     |
|    | ii)                                                                                         | -                                                                                                     |
| 11 | Work carried out by the contractor during the original period stipulated in the contract.   | -                                                                                                     |
| 12 | Work carried out during 1st extension                                                       | -                                                                                                     |
| 13 | Work carried out during 2nd extension                                                       | -                                                                                                     |
| 14 | Time now applied for                                                                        | 100 days.                                                                                             |
| 15 | Date of recommending time limit applied for                                                 | 100 days.                                                                                             |
| 16 | Whether the original application of the contractor is enclosed.                             | - No -                                                                                                |
| 17 | Balance of work remaining to be done                                                        | 15.00 Lakhs                                                                                           |
| 18 | Probable time required for completion of remaining work                                     | 31/08/2014.                                                                                           |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period. | - Nil -                                                                                               |
| 20 | Whether notice as per clause of contract has been issued.                                   | - No -                                                                                                |
| 21 | Remarks of the AEE and the daily rate of penalty proposed                                   | Work was delayed due to Buss & wall at the spot.                                                      |
| 22 | Remarks of the EE with the daily rate of penalty proposed                                   | As recommended by AEE                                                                                 |

*Zodha*  
Assistant Engineer

*[Signature]*  
Assistant Executive Engineer

*[Signature]*  
Executive Engineer  
Byatarayanapura Division  
Executive Engineer  
Byatarayanapura Division  
Yelahanka Zone, B.B.M.P.  
Bangalore - 560 092

Idyanagar Sub Division  
BBMP, Bangalore - 97